

General Fund Capital Budget Monitoring - 2025/26 Quarter 1 Summary

Appendix 5

	Original Budget	Re-Profiling of Budgets into 2026/27	Additional Approvals During Quarter 1	Virements During Quarter 1	Revised Budget as at Quarter 1	Actual Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Variance	Forecast Slippage	Forecast Final Variance
Directorate	£000	£000	£000	£000	£000	£000	£000	%	£000	£000	£000
Adult Social Care	1,014	0	0	0	1,014	0	214	21%	(800)	800	0
Children and Education	48,541	(51,564)	9,445	0	6,422	53	6,422	100%	0	(0)	0
Place - Economy and Regeneration	49,338	(9,565)	147	0	39,920	2,188	39,920	100%	0	0	0
Place - Environment and Public Protection	24,170	0	277	0	24,447	2,599	21,257	87%	(3,190)	3,190	0
Place - Housing	12,117	0	1,068	0	13,185	287	8,046	61%	(5,139)	5,139	0
Place - Property and Assets	31,970	(18,700)	(1,267)	0	12,003	1,710	11,916	99%	(87)	87	0
Assistant Chief Executive	33	0	0	0	33	0	0	0%	(33)	33	0
Finance and Transformation	6,259	(3,300)	501	0	3,460	713	3,407	98%	(53)	53	0
Grand Total	173,442	(83,129)	10,171	0	100,484	7,550	91,182	91%	(9,302)	9,302	0

	Revised Budget as at Quarter 1	Actual Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Variance	Forecast Slippage	Forecast Final Variance
Funding Source	£000	£000	£000	%	£000	£000	£000
Grants and External Funding Contributions	64,156	3,463	57,897	90%	(6,059)	6,059	0
Capital Receipts	0	0	0	0%	0	0	0
Revenue Contributions to Capital (RCCO)	3,177	3	477	15%	0	0	0
Prudential Borrowing	33,151	4,084	32,808	99%	(3,243)	3,243	0
Grand Total	100,484	7,550	91,182	91%	(9,302)	9,302	0

General Fund Capital Budget Monitoring - 2025/26 Quarter 1

2025/26																2026/27						2027/28					2028/29			2029/30			TOTAL			
Directorate / Scheme	Project Status (Approved / Delivery / Completed)	Base Budget	Correction to Base Budget	Re-Profiling Prior to 1st April 2024	Slippage 2024/25	Original Budget	Re-Profiling of Unallocated Funds into 2026/27	Re-Profiling Due to Revised Project Schedule	Additional Approvals During Quarter 1	Virements During Quarter 1	Revised Budget as at Quarter 1	Actual Expenditure	Forecast Expenditure	Forecast Variance	Explanation for Forecast Variance Over £1m	Slippage into 2026/27 and 2027/28	Final Forecast Variance	Base Budget	Re-Profiling of 2025/26 Budgets	Additional Approvals During Quarter 1	Revised Budget	Forecast Slippage from 2025/26	Total Forecast Budget	Base Budget	Additional Approvals During Quarter 1	Revised Budget	Forecast Slippage from Previous Years	Total Forecast Budget	Base Budget	Additional Approvals During Quarter 1	Revised Budget	Base Budget	Additional Approvals During Quarter 1	Revised Budget		
		£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000		£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000		
PEOPLE Directorates																																				
Adult Social Care																																				
ASC Capital Grant	Approved	-	-	-	540	540	-	-	-	-	540	-	-	(540)		540	-	-	-	-	-	-	540	540	-	-	-	-	-	-	-	-	-	-	540	
Laptops	Delivery	-	-	-	34	34	-	-	-	-	34	-	34	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	34	
Call Handling Terminals	Delivery	-	-	-	28	28	-	-	-	-	28	-	28	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	28	
Changing Places Facility - Stoney Lane	Delivery	-	-	-	86	86	-	-	-	-	86	-	86	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	86	
ASC System Development	Approved	-	-	-	260	260	-	-	-	-	260	-	-	(260)		260	-	-	-	-	-	-	260	260	-	-	-	-	-	-	-	-	-	-	-	260
Contaminated Land Grant	Delivery	-	-	-	8	8	-	-	-	-	8	-	8	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	8	
Swift Impress System	Delivery	-	-	-	58	58	-	-	-	-	58	-	58	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	58	
Adult Social Care Total		-	-	-	1,014	1,014	-	-	-	-	1,014	-	214	(800)		800	-	-	-	-	-	-	800	800	-	-	-	-	-	-	-	-	-	-	1,014	
Children and Education																																				
Orchard Building Works (Primrose)	Delivery	-	-	-	12	12	-	-	-	-	12	-	12	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	12	
PLAY Pathfinder	Delivery	-	-	-	6	6	-	-	-	-	6	-	6	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6	
Devolved Formula Capital	Delivery	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Youth Centre Queens Way	Delivery	-	-	-	5	5	-	-	-	-	5	-	5	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5	
Pias Gwynant - Paddleboarding & Surfing Activities - Storage & Equip	Delivery	-	-	-	-	-	-	-	35	35	-	35	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	35	
Schools Capital Programme Schemes:																																				
Basic Need Grant - Unallocated	Approved	3,100	-	12,000	1,066	16,166	(15,988)	-	-	(178)	-	-	-	-		-	-	3,100	15,988	1,664	20,752	-	20,752	-	3,100	(78)	3,022	3,022	3,100	(3,100)	-	3,100	(3,100)	-	23,774	
Connor Education Centre	Delivery	-	-	-	22	22	-	-	-	178	200	-	200	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	200	
ESFA Shireland Primary Free School	Delivery	-	-	-	54	54	-	-	-	-	54	-	54	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	54	
Feasibility Work - Expansion of Secondary	Delivery	-	-	-	228	228	-	-	-	-	228	-	228	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	228	
Great Bridge Primary	Delivery	-	-	-	16	16	-	-	-	-	16	-	16	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	16	
Health Futures UTC	Delivery	-	-	-	1,692	1,692	-	-	-	-	1,692	15	1,692	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1,692	
New Oldbury Primary - Lightwoods	Delivery	-	-	-	174	174	-	-	-	-	174	-	174	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	174	
Ormsdon Sandwell Community Academy (OSCA)	Delivery	-	-	-	20	20	-	-	-	-	20	-	20	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	20	
Shenstone Lodge	Delivery	-	-	-	186	186	-	-	-	-	186	-	186	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-</					